

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Urban Infrastructure Development Scheme for Small and Medium Town (UIDSSMT) – Kadapa Municipal Corporation- Kadapa Under Ground Drainage (UGD) sanctioned under UIDSSMT– Revised Administrative sanction -Accorded– orders – Issued.

MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (UBS) DEPARTMENT

G.O.Rt.No. 605 , MA

Dated:29 .05.2014

Read the following:

1. GO.Ms.No.62 , MAUD(A1) Department, Dated: 5.2.2007.
2. G.O.Rt.No.1044, dated: 3.7.2013.
3. Govt. Memo No.11231/UBS/2013, dated: 19.2.2014.
4. Minutes of technical committee meeting held on 25.2.2014
5. From ENC (PH), Hyderabad Lr.No.1553/T5/5/UIDSSMT/KDP-UGD/2009-2014.

&&&&&

ORDER:

In the G.O. 1st read above, orders were issued for according administrative sanction to Kadapa UGD sanctioned under UIDSSMT for an amount of Rs.7216.59 lakhs with the following method of funding:

Sl.No.	Agency	Share (Rs. in Lakhs)
1.	Central share	3932.00
2.	State share	491.51
3.	ULB share	2793.08
	Total:	7216.59

2. The Engineer-in-Chief (Public Health), Hyderabad vide reference 5th read above, has submitted that the Technical sanction was accorded for Rs.7216.59 lakhs and registered under ENC R.No. 69/2007-08, dated: 31.7.2007 Accordingly tender were invited with IBM value of Rs.6616.59 lakhs through EPC turnkey system and the work was entrusted to M/s Ramky Infrastructures Limited, Hyderabad at (+) 9.9056 % excess over IBM value and agreement was concluded vide SE(PH) ATP agreement No.57/2007-08, dated:17.3.2008 for an amount of Rs.7272.00 lakhs. Further submitted that the UGD Scheme in Zone-III & IV successfully completed and put in the operation. In Zone-I & II, the work is not completed due to the non-completion of STP and the expenditure incurred till date (including payment made to R&B Department and Revenue Department etc.) is Rs. 7571.28 Lakhs. During the course of execution, certain quantities have been deviated contingent to the main work within the scope of the Agreement and certain items are not contingent but within the scope of agreement are deviated and also additional items have been executed as per the Agreement rates with the approval of Committee-III held on 07-04-2009 and 29-12-2012. As per the work portion of the contract the total sewer line laid is 311.87 KMs against the Agreement quantity of 351.40 KMs. The contracting agency has completed works as per the site and Agreement conditions to the value of Rs.7242.82 lakhs against the Agreement amount of Rs.7272.00 lakhs and the agency could not execute STP for Zone-I & II and its allied components due to the non-availability of land and It is proposed to close the agreement to the extent of work done. During the review meeting held by Secretary(MA) on 24-11-2012 the issue has been presented for construction of STP1 (Zone I & II) with alternative technology i.e. Moving Bed Biological Rectors (MBBR) technology and completion of balance works and the same was represented for according Sanction of additional amount for completion of the scheme.

3. The Engineer-in-Chief (Public Health), Hyderabad has further submitted that the revised estimate have been placed before the Technical Committee constituted vide G.O.2nd read above and the Technical Committee during the meeting held on 25.2.2014 has recommended to approve the revised estimate for Rs.10841.59 lakhs with an additional amount of Rs.3625.00 lakhs over and above the original sanctioned amount of Rs. 7216.59 lakhs for completing the project in all respects and requested the

Government to accord revised administrative sanction for Rs. 10841.59 lakhs for Kadapa UGD with the following funding pattern.

GOI share : Rs. 3932.00 lakhs
GOAP share : Rs. 491.51lakhs
ULB share : Rs.6418.08 lakhs
Total : Rs.10841.59 lakhs

4. Government after careful examination of the proposal of ENC (PH), Hyderabad and as recommended by Technical Committee, hereby accord revised Administrative Sanction for Kadapa UGD sanctioned under UIDSSMT for a total amount of Rs. 10841.59 lakhs (Rupees ten thousand eight hundred and forty one lakhs and fifty-nine only) with the following method of funding and the additional expenditure of ULB share of Rs.3625.00 lakhs will be borne by the State Government.

(Rs. in lakhs)

Sl. No.	Name of the Project/work	Total project Cost	GOI Share	State Share	ULB Share
1.	Kadapa UGD sanctioned under UIDSSMT	10841.59	3932.00	491.51	6418.08
	Total:	10841.59	3932.00	491.51	6418.08

5. The Government also accord permission to Engineer-in-Chief (Public Health), Hyderabad to close the agreement of the existing agency to the extent of work done and also to call fresh tenders with current SSR for balance component works.

6. The Engineer-in-Chief (Public Health), Hyderabad / The Managing Director, APUFIDC Ltd., Hyderabad shall take action accordingly.

7. This order issues with the concurrence of Finance Department vide their U.O No. 3592/88//A1/Expr (M&F)/14, dated: 14.2.2014.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADES)

S.K.JOSHI
PRINCIPAL SECRETARY TO GOVERNMENT (MA) FAC

To
The Engineer-in-Chief (Public Health), Hyderabad
The Managing Director, APUFIDC Ltd., Hyderabad
Copy to:
The Commissioner, Kadapa Municipal Corporation.
The Finance (Expr. M&F) Department
The P.S. to Prl. Secretary (MA) to Government
Sc

//FORWARDED BY ORDER//

ASSISTANT DIRECTOR